BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of RO Plant and Drilling of Borewells installation of Pump and motors, providing pipeline and additional motor pumps and necessary accessories to existing borewells in Bellahlli, Kattigenahlli, Chokkanahlli, Thirumenahalli, Palanahalli, Agrahara, Sampigenahlli, Srirampura, Jakkur, Kogilu in Ward No.05
2	Estimate cost / Amount	Rs.800.00 Lakhs
3	Name of Contractor	Sri. N R Sathish (M/s Sathya Borewell Cleaning)
4	Amount of Contract	Rs.7,50,53,155.00
5	Agreement No	46/2020-21
6	No. and date under which the work order has been issued	46/2020-21 Dated: 13/07/2020
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	1/6/2022
9	Date of receipt of application in the sub-division office	1/6/2022
10	Extension granted if any:	
	1. From	11/5/2021
	2. To	3/6/2022
11	Work carriedout by the contractor during the original period stipulated in contract	
12	Work carriedout during the first period of extension	80% of Work
13	Work carriedout during and extension	Actual BOQ Quantity

14	Time now applied for	11 Months 17 Days
15	Date of recommending time limit applied	22/05/2023
16	Whether the original application of contractor is enclosed	-
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Dealy Due to BESCOM Connections.
22	Recommendation of Executive Engineer	ಕಿಮ್ಮನೆಯವರನ್ನು ಪ್ರಗತಿಪರಿಶೀಲನೆ ಹಾಗೂ ಅನುಮತಿಗಾಗಿ ಈ ಮುಂದಿನ ರೂ.-ನಂತೆ ಮುಂದಿನ ಅಧಿಕಾರಿಗಳಿಗೆ ಸಲ್ಲಿಸಲಾಗಿದೆ.

Assistant / Junior Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
Chief Engineer
Yelahanka Zone, BBMP
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ